LiquiForce Services

KPI Report

Applied Filters

Project Time State : All

Client: SOUTHFIELD

Project: Telegraph Rd. East Side Rehab Wo

Phase: Point Lining . Install

Start Time: 12/10/2012 **End Time**: 12/10/2012

SOUTHFIELD

Telegraph Rd. East Side Rehab Work (02RM0312111)

Date	ID	Phase	Total Hrs	# Liners	KPI Rate	KPI Budget	Difference
12/10/12	000421	Point Lining . Install		2			
12/10/12	000422	Point Lining . Install		2			
12/10/12	000423	Point Lining . Install		1			
12/10/12	000439	Point Lining . Install		1			
		Total by Day:	104.25	6	17.38	24.00	-6.63
		Total for Period:	139.00	6	23.17	24.00	-0.83
		Period Average:	139.00	6.00	23.17		-0.83